

Id	EDT	Nombre de tarea	Duración	Comienzo	Fin	Gantt Chart Timeline																											
						17	01	09	16 abr '17	25	03	11	19	28 may '17	04	12	20	28	06	14	22	30 jul '17	07	15	23	31	08	16					
1	1	Implementación Proyecto PTSP-2017-TOCOPILLA	84 días	vie 07-04-17	lun 24-07-17	[Gantt bar from 07-04 to 24-07]																											
2	1.1	Obras Preliminares	57 días	vie 07-04-17	lun 26-06-17	[Gantt bar from 07-04 to 26-06]																											
3	1.1.1	Notificación adjudicación	0 días	vie 07-04-17	vie 07-04-17	[Gantt bar from 07-04 to 07-04]																											
4	1.1.2	Firma contrato	22 días	vie 07-04-17	lun 08-05-17	[Gantt bar from 07-04 to 08-05]																											
5	1.1.3	Reunión de Programación de Obra	1 día	lun 08-05-17	lun 08-05-17	[Gantt bar from 08-05 to 08-05]																											
6	1.1.4	Firma Orden de Compra	1 día	jue 25-05-17	jue 25-05-17	[Gantt bar from 25-05 to 25-05]																											
7	1.1.5	Entrega Ingeniería de Detalle	14 días	vie 26-05-17	mié 14-06-17	[Gantt bar from 26-05 to 14-06]																											
8	1.1.6	Revisión Ingeniería de Detalle	2 días	jue 15-06-17	vie 16-06-17	[Gantt bar from 15-06 to 16-06]																											
9	1.1.7	Habilitación del personal	4 días	mié 14-06-17	lun 19-06-17	[Gantt bar from 14-06 to 19-06]																											
10	1.1.8	Instalación de faena	1 día	vie 23-06-17	lun 26-06-17	[Gantt bar from 23-06 to 26-06]																											
11	1.2	Traslado Materiales a Terreno	1 día	mié 28-06-17	mié 28-06-17	[Gantt bar from 28-06 to 28-06]																											
12	1.2.1	Arribo de materiales en bodega Tocopilla	1 día	mié 28-06-17	mié 28-06-17	[Gantt bar from 28-06 to 28-06]																											
13	1.3	Construcción Medidas de Seguridad y Tablero	10 días	lun 19-06-17	vie 30-06-17	[Gantt bar from 19-06 to 30-06]																											
14	1.3.1	Fabricación pasillo tecnico y barandas	5 días	lun 19-06-17	vie 23-06-17	[Gantt bar from 19-06 to 23-06]																											
15	1.3.2	Fabricación Tablero Distribución Liceo	10 días	lun 19-06-17	vie 30-06-17	[Gantt bar from 19-06 to 30-06]																											
16	1.4	Montaje Sistema Solar Fotovoltaico	21 días	lun 03-07-17	lun 24-07-17	[Gantt bar from 03-07 to 24-07]																											
17	1.4.1	Montaje Sistema Liceo Diego Portales	21 días	lun 03-07-17	lun 24-07-17	[Gantt bar from 03-07 to 24-07]																											
18	1.4.1.1	Primera Etapa	9 días	lun 03-07-17	mar 11-07-17	[Gantt bar from 03-07 to 11-07]																											
19	1.4.1.1.1	Montaje Pasillo Técnico y Barandas	5 días	lun 03-07-17	vie 07-07-17	[Gantt bar from 03-07 to 07-07]																											
20	1.4.1.1.2	Montaje Estructura paneles Inclínada	2 días	sáb 08-07-17	dom 09-07-17	[Gantt bar from 08-07 to 09-07]																											
21	1.4.1.1.3	Montaje de Paneles Solares	2 días	lun 10-07-17	mar 11-07-17	[Gantt bar from 10-07 to 11-07]																											
22	1.4.1.2	Segunda Etapa	12 días	mié 12-07-17	lun 24-07-17	[Gantt bar from 12-07 to 24-07]																											
23	1.4.1.2.1	Cableado DC en paneles	1 día	mié 12-07-17	mié 12-07-17	[Gantt bar from 12-07 to 12-07]																											
24	1.4.1.2.2	Canalización Strings a Inversor	2 días	jue 13-07-17	vie 14-07-17	[Gantt bar from 13-07 to 14-07]																											
25	1.4.1.2.3	Montaje Inversor 15 KW	0.5 días	jue 13-07-17	jue 13-07-17	[Gantt bar from 13-07 to 13-07]																											
26	1.4.1.2.4	Montaje Tablero FV	1 día	jue 13-07-17	vie 14-07-17	[Gantt bar from 13-07 to 14-07]																											
27	1.4.1.2.5	Cableado DC desde Strings a Inversor	1 día	sáb 15-07-17	sáb 15-07-17	[Gantt bar from 15-07 to 15-07]																											
28	1.4.1.2.6	Canalización AC hasta tablero inyección	2 días	dom 16-07-17	lun 17-07-17	[Gantt bar from 16-07 to 17-07]																											
29	1.4.1.2.7	Instalación Tablero Auxiliar	1 día	dom 16-07-17	dom 16-07-17	[Gantt bar from 16-07 to 16-07]																											
30	1.4.1.2.8	Cableado AC hasta tablero Auxiliar	1 día	lun 17-07-17	lun 17-07-17	[Gantt bar from 17-07 to 17-07]																											
31	1.4.1.2.9	Pruebas y mediciones en terreno	1 día	mar 18-07-17	mar 18-07-17	[Gantt bar from 18-07 to 18-07]																											
32	1.4.1.2.10	Conexión Equipo	1 día	mié 19-07-17	mié 19-07-17	[Gantt bar from 19-07 to 19-07]																											
33	1.4.1.2.11	Cambio de Tablero	2 días	jue 20-07-17	vie 21-07-17	[Gantt bar from 20-07 to 21-07]																											
34	1.4.1.2.12	Conexión a la Red	1 día	sáb 22-07-17	sáb 22-07-17	[Gantt bar from 22-07 to 22-07]																											
35	1.4.1.2.13	Instalación sistema de monitoreo	1 día	lun 24-07-17	lun 24-07-17	[Gantt bar from 24-07 to 24-07]																											
36	1.4.1.2.14	Puesta en marcha	0 días	lun 24-07-17	lun 24-07-17	[Gantt bar from 24-07 to 24-07]																											
37	2	Capacitación	2 días	mar 25-07-17	mié 26-07-17	[Gantt bar from 25-07 to 26-07]																											
38	2.1	Capacitación Liceo Diego Portales	2 días	mar 25-07-17	mié 26-07-17	[Gantt bar from 25-07 to 26-07]																											
39	3	Recepción de obras	31 días	mar 08-08-17	mar 19-09-17	[Gantt bar from 08-08 to 19-09]																											
40	3.1	Recepción definitiva obras	1 día	mar 08-08-17	mar 08-08-17	[Gantt bar from 08-08 to 08-08]																											
41	3.2	Tramite TE4 y conexionado	30 días	mié 09-08-17	mar 19-09-17	[Gantt bar from 09-08 to 19-09]																											