

Id	EDT	Nombre de tarea	Duración	Comienzo	Fin	Gantt Chart Timeline																										
						24	01 oct '17	02	10	18	26	03	11	19	27	03 dic '17	05	13	21	29	06	14 ene '18	22	30	07	15	23	03	11	19	27	04 abr '18
1	1	Implementación Proyecto PTSP Hosp Los Ángeles	165 días	mar 03-10-17	lun 21-05-18	[Gantt bar from 03-10 to 21-05-18]																										
2	1.1	Obra Preliminares	103 días	mar 03-10-17	jue 22-02-18	[Gantt bar from 03-10 to 22-02-18]																										
3	1.1.1	Notificación adjudicación	0 días	mar 03-10-17	mar 03-10-17	[Gantt bar from 03-10 to 03-10]																										
4	1.1.2	Firma contrato	40 días	mar 03-10-17	lun 27-11-17	[Gantt bar from 03-10 to 27-11-17]																										
5	1.1.3	Importación de equipos principales	60 días	mar 28-11-17	lun 19-02-18	[Gantt bar from 28-11-17 to 19-02-18]																										
6	1.1.4	Reunión de inicio Faena	1 día	mar 03-10-17	mar 03-10-17	[Gantt bar from 03-10 to 03-10]																										
7	1.1.5	Habilitación del personal	10 días	mar 06-02-18	lun 19-02-18	[Gantt bar from 06-02-18 to 19-02-18]																										
8	1.1.6	Entrega Ingeniería de Detalle	8 días	mar 28-11-17	jue 07-12-17	[Gantt bar from 28-11-17 to 07-12-17]																										
9	1.1.7	Revisión Ingeniería de Detalle	5 días	vie 08-12-17	jue 14-12-17	[Gantt bar from 08-12-17 to 14-12-17]																										
10	1.1.8	Traslados materiales a obra	0 días	jue 22-02-18	jue 22-02-18	[Gantt bar from 22-02-18 to 22-02-18]																										
11	1.2	Trabajos En Terreno	42 días	vie 23-02-18	lun 23-04-18	[Gantt bar from 23-02-18 to 23-04-18]																										
12	1.2.1	Montaje Estructura	11.5 días	vie 23-02-18	lun 12-03-18	[Gantt bar from 23-02-18 to 12-03-18]																										
13	1.2.1.1	Trazado techo en techos	0.5 días	vie 23-02-18	vie 23-02-18	[Gantt bar from 23-02-18 to 23-02-18]																										
14	1.2.1.2	Montaje de riel de nivelación	1 día	vie 23-02-18	lun 26-02-18	[Gantt bar from 23-02-18 to 26-02-18]																										
15	1.2.1.3	Montaje Estructura techo N°1	10 días	lun 26-02-18	lun 12-03-18	[Gantt bar from 26-02-18 to 12-03-18]																										
16	1.2.2	Montaje Sistema Solar Fotovoltaico	30.5 días	lun 12-03-18	lun 23-04-18	[Gantt bar from 12-03-18 to 23-04-18]																										
17	1.2.2.1	Montaje de Paneles Solares	10 días	lun 12-03-18	lun 26-03-18	[Gantt bar from 12-03-18 to 26-03-18]																										
18	1.2.2.2	Montaje Canalización DC	3 días	lun 26-03-18	jue 29-03-18	[Gantt bar from 26-03-18 to 29-03-18]																										
19	1.2.2.3	Cableado DC en paneles	5 días	jue 29-03-18	jue 05-04-18	[Gantt bar from 29-03-18 to 05-04-18]																										
20	1.2.2.4	Montaje inversores 50 KW	1 día	jue 05-04-18	vie 06-04-18	[Gantt bar from 05-04-18 to 06-04-18]																										
21	1.2.2.5	Conexión Strings a Inversor	1 día	vie 06-04-18	lun 09-04-18	[Gantt bar from 06-04-18 to 09-04-18]																										
22	1.2.2.6	Montaje Tablero FV	5 días	jue 29-03-18	jue 05-04-18	[Gantt bar from 29-03-18 to 05-04-18]																										
23	1.2.2.7	Canalización AC Inversores a Tablero FV	2 días	lun 09-04-18	mié 11-04-18	[Gantt bar from 09-04-18 to 11-04-18]																										
24	1.2.2.8	Cableado AC inversores a Tablero FV	0.5 días	mié 11-04-18	mié 11-04-18	[Gantt bar from 11-04-18 to 11-04-18]																										
25	1.2.2.9	Pruebas y mediciones en terreno	0.5 días	jue 12-04-18	jue 12-04-18	[Gantt bar from 12-04-18 to 12-04-18]																										
26	1.2.2.10	Canalización AC Tablero FV a Sala Eléctrica	3 días	jue 12-04-18	mar 17-04-18	[Gantt bar from 12-04-18 to 17-04-18]																										
27	1.2.2.11	Cableado AC Tablero FV a Sala Eléctrica	3 días	mar 17-04-18	vie 20-04-18	[Gantt bar from 17-04-18 to 20-04-18]																										
28	1.2.2.12	Montaje Tablero FV Aux	5 días	vie 13-04-18	vie 20-04-18	[Gantt bar from 13-04-18 to 20-04-18]																										
29	1.2.2.13	Conexión Equipamiento	0.5 días	vie 20-04-18	vie 20-04-18	[Gantt bar from 20-04-18 to 20-04-18]																										
30	1.2.2.14	Conexión a la Red	0 días	vie 20-04-18	vie 20-04-18	[Gantt bar from 20-04-18 to 20-04-18]																										
31	1.2.2.15	Instalación sistema de monitoreo	1 día	lun 23-04-18	lun 23-04-18	[Gantt bar from 23-04-18 to 23-04-18]																										
32	1.2.2.16	Puesta en marcha	0 días	lun 23-04-18	lun 23-04-18	[Gantt bar from 23-04-18 to 23-04-18]																										
33	1.3	Capacitación	1 día	mar 24-04-18	mar 24-04-18	[Gantt bar from 24-04-18 to 24-04-18]																										
34	1.3.1	Capacitación de entrega proyecto	1 día	mar 24-04-18	mar 24-04-18	[Gantt bar from 24-04-18 to 24-04-18]																										
35	1.4	Recepción de obras	20 días	mar 24-04-18	lun 21-05-18	[Gantt bar from 24-04-18 to 21-05-18]																										
36	1.4.1	Tramitación TE4 y Conexión	20 días	mar 24-04-18	lun 21-05-18	[Gantt bar from 24-04-18 to 21-05-18]																										
37	1.4.2	Recepción definitiva obras	0 días	lun 21-05-18	lun 21-05-18	[Gantt bar from 21-05-18 to 21-05-18]																										